


Rangárljós - staða framkvæmda 5 apríl 2017

	Áfangi 1	Áfangi 2	Áfangi 3	Áfangi 4	Áfangi 5	Áfangi 6	Áfangi 7	Áfangi 8	Áfangi 9	Áfangi 10	Áfangi 11	Áfangi 12
Jarðvinna	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Yellow	Green
Frágangur heimtauga	Green	Green	Green	Green	Green	Green	Green	Yellow	Yellow	Green	Green	Green
Blástur ljósleiðara	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green
Tengingar á heimilum	Green	Green	Green	Green	Green	Yellow	Yellow	Green	Green	Green	Green	Green
Notendur tengdir við þjónustu	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green	Green

Áætluð verklok



Vika 1 Vika 7 Vika 9 Vika 12 Vika 15 Vika 15 Vika 15 Vika 18 Vika 18 Vika 21 Vika 24 Vika 24

Í vinnslu
Lokið

JCB